

PROGRESS CALCULATION

Cut of 26 Mei 2017

No	Project Name	Progress		
		Plan	Act	Dev
1	PEMBENTUKAN ROW C-II, R-R1	Start	26 Juli 2016	
	Volume 2,5 km	Finish	21 Februari 2017	
	CM PT. Parama Karya Mandiri Kontraktor PT. Sinarbali Binakarya	100%	100%	0%
2	PEMBENTUKAN ROW KOPQLMNE	Start	Desember 2016	
	Volume 4,5 km	Finish	Juni 2017	
	CM PT. Parama Karya Mandiri Kontraktor PT. Lombok Infrastructure Perkasa	98,58%	98,35%	-0,23%
3	PEKERJAAN JALAN & TAMAN RUAS ROW C-I-II	Start	Januari 2017	
	PEKERJAAN JALAN & TAMAN RUAS ROW ERSTUVW	Finish	Januari 2018	
	PEKERJAAN PENATAAN KUTA	Perencanaan 100%		
	Perencana PT. IndolExco & PT. CAD CM PT. Prosys Bangun Persada Kontraktor PT. Wijaya Karya	27,43%	24,15%	-3,28%
4	MASJID MANDALIKA TAHAP I	Start	Desember 2016	
	Perencana PT. Indolexco	Finish	Agustus 2017	
	CM PT. Cirajasa CM Kontraktor PT. Wijaya Karya Gedung	64,95%	48,88%	-16,07%

No	Project Name	Progress		
		Plan	Act	Dev
5	KANTOR ITDC MANDALIKA Perencana (DEC PT. IndolExco CM PT. Cirajasa CM Kontraktor -	Start	September 2016	
		Finish	Februari 2017	
		15,9%	15,40%	-0,46%
6	PEMAGARAN KAWASAN Pengawas Internal Kontraktor PT. Barokah Karya Mataram	Start	Juli 2016	
		Finish	Juli 2017	
		85,95%	57,91%	-28,0%
7	HOTEL PULLMAN - LOT H4 Data room 250 Perencana (DEC PT. Aecom, PT. Perentjana Djaja PM PT. Cirajasa CM (on progress) MK PT. Nusapratama (on progress) Kontraktor - Show Unit PT. Wika Gedung	Start	November 2015	
		Finish	Desember 2018	
		90,0%	90,00%	0,00%
		4,43%	4,70%	0,27%
8	HOTEL CLUB MED Data room 350 PM PT. Cirajasa CM (on progress)	Start	Juli 2016	
		Finish	Juli 2019	
		4,31%	4,25%	-0,06%
9	DED Infrastruktur Konsultan PT. Perentjana Djaja	Start	Januari 2017	
		Finish	November 2017	
		3,22%	3,35%	0,13%

